ERID-242858

Los Alamos NATIONAL LABORATORY

Environmental Programs
P.O. Box 1663, MS M991
Los Alamos, New Mexico 87545
(505) 606-2337/FAX (505) 665-1812

National Nuclear Security Administration
Los Alamos Field Office, MS A316
Environmental Projects Office
Los Alamos, New Mexico 87544
(505) 667-4255/FAX (505) 606-2132

RECEIVED
JUN 2013
NMED Hazardous Waste Bureau

Date: JUN 14 2013
Refer To: EP2013-0090

John Kieling, Bureau Chief
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6303

Subject: Request for Extension to Complete Reconfiguration and Submit Summary Reports for Wells CdV-16-4ip, CdV-R-15-3, and CdV-R-37-2

Dear Mr. Kieling:

This letter requests an extension from the June 30, 2013, date to reconfigure wells CdV-16-4ip, CdV-R-15-3, and CdV-R-37-2, and from the August 31, 2013, date to submit the summary reports for reconfiguration of these wells to a new date of September 30, 2013, for completion of the reconfiguration and submittal of the reports.

The U.S. Department of Energy (DOE) and Los Alamos National Security, LLC (LANS) request this extension as a result of the delay in receiving funding to perform this work. It was expected funding would be available on April 1, 2013. However, funding was not available until June 1, 2013. Currently, subcontractor drilling equipment is being used at wells R-28, R-42, and R-22. To utilize this equipment already on-site and to minimize mobilization/demobilization costs, DOE/LANS would like to move the drilling equipment consecutively from one project to the next. DOE/LANS request this extension under Section III.J.2 of the March 2005 Compliance Order on Consent.

If you have any questions, please contact John McCann at (505) 665-1091 (jmccann@lanl.gov) or Cheryl Rodriguez at (505) 665-5330 (cheryl.rodriguez@nnsa.doe.gov).

Sincerely,

Jeff Mousseau, Associate Director
Environmental Programs
Los Alamos National Laboratory

Sincerely,

Peter Maggiore, Assistant Manager
Environmental Projects Office
Los Alamos Field Office

JM/PM/DM:sm

Cy: Ron Curry, EPA Region 6, Dallas, TX
Steve Yanicak, NMED-DOE-OB, MS M894
Tom Skibitski, NMED-Resource Protection (date-stamped letter emailed)
lasomailbox@nnsa.doe.gov
Annette Russell, DOE-NA-00-LA (date-stamped letter emailed)
Cheryl Rodriguez, DOE-NA-00-LA (date-stamped letter emailed)
David Rhodes, DOE-NA-00-LA (date-stamped letter emailed)
Peter Maggiore, DOE-NA-00-LA (date-stamped letter emailed)
John McCann, EP-CAP (date-stamped letter emailed)
Dave McInroy, EP-CAP (date-stamped letter emailed)
Tori George, EP-REG (date-stamped letter emailed)
Dan Cox, ADEP (date-stamped letter emailed)
Jeff Mousseau, ADEP (date-stamped letter emailed)
epccat@lanl.gov (date-stamped letter emailed)
Public Reading Room (hard copy)
RPF (electronic copy)