ERID-251078

Los Alamos NATIONAL LABORATORY

Environmental Programs
P.O. Box 1663, MS M991
Los Alamos, New Mexico 87545
(505) 606-2337/FAX (505) 665-1812

RECEIVED
NOV 2013
NMED Hazardous Waste Bureau

National Nuclear Security Administration
Los Alamos Field Office, MS A316
Environmental Projects Office
Los Alamos, New Mexico 87544
(505) 667-4255/FAX (505) 606-2132

Date: NOV 13 2013
Refer To: EP2013-0263

John Kieling, Bureau Chief
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6303

Subject: Request for Extension for Well Completion Summary Fact Sheet for Well R-26i

Dear Mr. Kieling:

This letter requests an extension from the November 30, 2013, date to submit the well completion summary fact sheet for well R-26i to a new date of June 30, 2014. The due dates for predecessor and subsequent activities and deliverables tied to the well completion summary fact sheet (i.e., well completion, well development, and well completion report) will also be adjusted based on this new well completion summary fact sheet delivery date. The U.S. Department of Energy and Los Alamos National Security, LLC (DOE/LANS) request this extension under Section III.J.2 of the March 2005 Compliance Order on Consent.

DOE/LANS request this extension to continue focusing efforts on accelerating the shipment of aboveground transuranic (TRU) waste from Los Alamos National Laboratory's Technical Area 54, Area G, to the Waste Isolation Pilot Plant. This focus will result in a material reduction of environmental risk. This acceleration of TRU waste shipments will also allow DOE/LANS to support the environmental priorities established by the New Mexico Environment Department (NMED) and the state of New Mexico.

This new date is the result of the impacts of sequestration-level funding for the remainder of fiscal year (FY) 2014. Although this work is not currently funded in FY2014, per discussions with the NMED, we are requesting an extension only until June 30, 2014. We anticipate that before June 30, 2014, we will submit an additional extension request with a revised date based on NMED priorities, funding constraints, and adequate time to complete the work. Additionally, should funding become available, we will work with your office to identify and prioritize projects that could be completed under the new funding scenario.

If you have any questions, please contact Katie Roberts at (505) 665-0006 (kroberts@lanl.gov) or David Rhodes at (505) 665-5325 (david.rhodes@nnsa.doe.gov).

Sincerely,

Jeff Mousseau, Associate Director
Environmental Programs
Los Alamos National Laboratory

Sincerely,

Peter Maggiore, Assistant Manager
Environmental Projects Office
Los Alamos Field Office

JM/PM/DM/KR:sm

Cy: Laurie King, EPA Region 6, Dallas, TX (date-stamped letter emailed)
Tom Skibitski, NMED-DOE-OB (date-stamped letter emailed)
Steve Yanicak, NMED-DOE-OB, MS M894
lasomailbox@nnsa.doe.gov
Annette Russell, DOE-NA-00-LA (date-stamped letter emailed)
Keith Flodstrom, DOE-NA-00-LA (date-stamped letter emailed)
David Rhodes, DOE-NA-00-LA (date-stamped letter emailed)
Peter Maggiore, DOE-NA-00-LA (date-stamped letter emailed)
Katie Roberts, EP-REG (date-stamped letter emailed)
Tori George, EP-REG (date-stamped letter emailed)
Steve Paris, EP-CAP (date-stamped letter emailed)
Kent Rich, EP-CAP (date-stamped letter emailed)
Dave McInroy, EP-CAP (date-stamped letter emailed)
Dan Cox, ADEP (date-stamped letter emailed)
Jeff Mousseau, ADEP (date-stamped letter emailed)
Wendy Staples, EP-REG (date-stamped letter emailed)
Public Reading Room (hard copy)
RPF (electronic copy)