ESHID-600077

Los Alamos
NATIONAL LABORATORY
EST. 1943

RECEIVED
DEC 11 2014
NMED
Hazardous Waste Bureau

Associate Director for ESH
Environment, Safety, and Health
P.O. Box 1663, MS K491
Los Alamos, New Mexico 87545
505-667-4218/Fax 505-665-3811

National Nuclear Security Administration
Los Alamos Field Office, MS A316
Environmental Projects Office
Los Alamos, New Mexico 87544
(505) 667-4255/FAX (505) 606-2132

Date: DEC 11 2014
Refer To: ADESH-14-131

John Kieling, Bureau Chief
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6303

Subject: Request for Extension to Submit the Corrective Measures Evaluation Report for Material Disposal Area T

Dear Mr. Kieling:

Los Alamos National Security, LLC (LANS) and the U.S. Department of Energy (DOE) request an extension to the December 11, 2014, deadline to submit the Corrective Measures Evaluation (CME) Report for Material Disposal Area (MDA) T to a new date of May 12, 2018. The U.S. Department of Energy/Los Alamos National Security, LLC (DOE/LANS) request this extension under Section III.J.2 of the March 2005 Compliance Order on Consent (Consent Order).

In January 2012, the New Mexico Environment Department (NMED) and DOE/LANS entered into a *Framework Agreement: Realignment of Environmental Priorities* (Framework Agreement) at Los Alamos National Laboratory. In accordance with Section 5 of the Framework Agreement, NMED and DOE/LANS engaged in an Annual Work Planning Process (AWP) for fiscal year (FY) 2015 beginning on October 17, 2014, and continued the AWP process on November 20, 2014. As stated in the Framework Agreement, the objective of the AWP is "to assess and refocus the environmental remediation and cleanup work at the Laboratory to ensure alignment with the Governor's priorities, consider input from the public, and find efficiencies that maximize the use of federal funds." In the meeting held on November 20, 2014, DOE/LANS presented the proposed work scope under the Consent Order for the remainder of FY2015 and also provided a list of deliverables that could not be completed in FY2015 (i.e., "unfunded scope").

This CME report for MDA T was part of the reprioritized scope discussed during the aforementioned AWP meeting, and it was included in the list of unfunded scope documents presented on November 20, 2014. Furthermore, several predecessor activities (e.g., installation of moisture monitoring wells) must be completed before the CME report for MDA T can be prepared and submitted. Therefore, DOE/LANS are requesting an extension to May 12, 2018, based on the need to address higher groundwater and surface water protection priorities and to allow adequate time to perform predecessor activities.

If you have any questions, please contact Stephani Swickley at (505) 606-1628 (sfuller@lanl.gov) or Woody Woodworth at (505) 665-5820 (lance.woodworth@nnsa.doe.gov).

Sincerely,

for MTB

Michael T. Brandt, DrPH, CIH, Associate Director
Environment, Safety, and Health
Los Alamos National Laboratory

Sincerely,

Peter Maggiore, Assistant Manager
Environmental Projects Office
Los Alamos Field Office

MB/PM/DM/SS:sm

Cy: Laurie King, EPA Region 6, Dallas, TX (date-stamped letter emailed)
Tom Skibitski, NMED-DOE-OB (date-stamped letter emailed)
Steve Yanicak, NMED-DOE-OB, MS M894
lasomailbox@nnsa.doe.gov
Annette Russell, DOE-NA-LA (date-stamped letter emailed)
Woody Woodworth, DOE-NA-LA (date-stamped letter emailed)
David Rhodes, DOE-NA-LA (date-stamped letter emailed)
Kimberly Davis Lebak, DOE-NA-LA (date-stamped letter emailed)
Stephani Swickley, EP-CAP (date-stamped letter emailed)
Dave McInroy, EP-CAP (date-stamped letter emailed)
Randy Erickson, ADEP (date-stamped letter emailed)
Katie Roberts, ADESH-ENV-CP (date-stamped letter emailed)
Tony Grieggs, ADESH-ENV-CP (date-stamped letter emailed)
Alison Dorries, ADESH-ENV-DO (date-stamped letter emailed)
Michael Brandt, ADESH (date-stamped letter emailed)
PRS Database
Public Reading Room (EPRR)
ADESH Records (electronic copy)